

Agenda

Attendees: Tyler White, Bruce Ivey, Jim Bojo, Patrick Hawkins, Doug Walker, Chris Jenkins, Mark Welsh, Ben Brooks, Heather Seckman, Harry Brock, Jomar Pastorelle, Sammy Rich, Michael Skeen, Aaron Carroll, Julie Smith, Brice Wood

- Welcome/Call to Order-Julie welcomed everyone at 10am
- MPO-Julie
 - Adopt new GDOT amendment thresholds:
 - for a phase cost under \$10,000,000, any increase in the federal share of a phase cost up to \$4,000,000 will be considered an administrative modification
 - for a phase greater than \$10,000,000, any increase up to 40% with a cap of \$40 million will be considered an administrative modification.
 - Any increases greater than the above will require an amendment.

TCC: Tyler motioned, Sammy, TPC: Chris motioned, Michael seconded, GDOT amendment modification thresholds approve

- Adopt PM1 safety targets-Harry questioned why the ped fatality’s goal was not higher, Jomar said if the MPO is interested in looking at ways to reduced fatalities he will talk to Julie.



Highway Safety/PM1 Calendar Year 2023 and 2025 Targets

Performance Measure	2023 Target	2025 Target
Fatalities		
 Number of Fatalities	1,680	1,600
 Rate of Fatalities per 100 Million Vehicle Miles Traveled	1.36	1.25
Serious injuries		
 Number of Serious Injuries	8,966	7,109
 Rate of Serious Injuries per 100 Million Vehicle Miles Traveled	7.679	5.711
 Number of Combined Non-Motorized Fatalities and Non-Motorized Serious Injuries	802	797

Performance targets are provided annually by the States to FHWA for each safety performance measure. GDOT submits the HSIP report annually to FHWA by Aug 31.

9

Reports:

- City of Rome-the City has paved 5 miles with LMIG funding. The Riverside/Chattillon project will let in July. It is \$1.7 million, city pays \$196K for the plans. The Hwy 411/Donald Evans Way intersection will be signalized.
- Floyd County-
- Floyd County has 29.5 miles scheduled for paving this year. 4.5 are a carryover from previous years, plus 25 miles newly funded. (Pending approval at the Board meeting on 1/14)
- Still awaiting results for an EPD Grant to help pave another road with a Rubber Modified Asphalt.
- Working on plans to continue work in Lindale and Riverside with Infrastructure Splost funds.
 -
 - NWGRC-Tyler reported that the Regional Transit Plan was approved
 - RTD-Patrick reported that fare will be reinstated March 31.
 - GDOT
 - FHWA
- Other Business-Harry asked if other traffic and pedestrian calming measures could occur at 2nd/Broad since the 2nd Ave widening will increase traffic speed toward Broad. Jomar said he would research and report back.

Aaron said the S Broad bridge study was completed and will be brought to city caucus in the near future.

- Next Meeting: March 19
- Adjourn 10:27am
- **0004915 SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOOGA CRK/BARTOW** Widening and Reconstruction Project
 - Contractor (G.P.'S ENTERPRISES, INC.) shifted traffic to newly constructed Westbound lanes at Wall 2 (across from Old Hwy 140). Removing and reconstructing existing Lanes in this area. Current Completion Date: 5/31/2025. 97% Complete.
- **0013937 SR 1/US 27 @ BIG DRY CREEK/OOSTANAULA RIVER IN ROME** (At Berry College)
 - Contract awarded to C.W. Matthews. Traffic shifted to SB lanes in June 2024. NB lanes of existing bridge have been removed. Anticipated Completion: 3/31/2026. 45% Complete.
- **0015544 FLOYD, SR 293 @ DYKES CREEK** Bridge Replacement
 - Subcontractor constructing temporary detour bridge for traffic shift prior to existing bridge demolition.
 - Anticipated Completion Date: 12/31/2025. 32% Complete.
- **0019285 FLOYD, SR 1 FM CEDAR AVE TO E 2ND AVE & SR 20 FM SR 1 TO CHATEAU DR** Guardrail Improvements
 - Contractor removing and replacing guardrail per construction plans. Anticipated Completion Date was: 10/31/24. 83% Complete.
- **650540- FLOYD, SR 101/2nd Ave** Widening and Reconstruction
 - Anticipated completion date:9/26/26. Storm drain and water line complete. 23% complete.
- **M006263 FLOYD/SR 20 (US 411) over SR 1 (US 27)** Bridge Rehab
 - Let Date: 7/21/2023. Anticipated Completion: 4/21/2025. 74% complete.

- **M006377 FLOYD, SR 1 LOOP FROM SR 20 TO SR1** (resurfacing from US 411 to US 27)
 - Work began 8/11/24 resurfacing SR 1 Loop. Anticipated completion date: 1/31/2025. 93% complete.
- **M006378 FLOYD/WALKER, Bridge Rehab at Various Locations** in Floyd and Walker Counties.
 - Polymer Overlay, Painting of the steel beams and replacement of bridge joints. Let Date: 8/18/2023. Anticipated Completion 10/31/2024. 93% complete.
 - Floyd County locations - SR 1 - US 27 (NBL & SBL) over Silver Creek. SR 1 - US 27 (NBL & SBL) over Southern R/ R. SR 53 (EBL & WBL) over Southern Railroad. And SR 101 over SR 1 - US 27.
- **M006202- SR 1;SR 2;SR 3;SR 20 & SR 286 @ 8 LOCS** - BRIDGE PRESERVATION
 - Current Completion Date: 1/31/2026.
 - Project Description: Applying a polymer overlay and replacing joints. The bridge preservation work will take place on eight (8), State Route bridges in Catoosa, Floyd and Whitfield Counties. *Bridge ID 115-0018-0 Floyd County SR 1- US 27 over Oostanaula River.*

TPC Voting Members:

- Floyd County Commissioner(s)
- City of Rome Commissioner(s)
- Rome-Floyd County Planning Commission Chair
- Floyd County Manager
- City of Rome Manager
- GDOT Office of Planning
- District 6 Engineer

TPC Non-Voting Members:

- City of Rome Assistant Manager
- City of Rome Engineer
- Floyd County Engineer
- City of Rome Public Works Director
- Floyd County Public Works Director
- Rome-Floyd Transportation and Trails Planner
- FHWA GA Division Administrator

TCC Voting Members:

- Rome Transit Director

Rome Transit Assistant Director

Floyd County Public Works Director

City of Rome Public Works Director

Floyd County Engineer

City of Rome Engineer

Floyd County Assistant Manager (can serve as proxy for County Manager)

City of Rome Assistant Manager (can serve as proxy for City Manager)

Rome-Floyd Planning Director

GDOT District VI

GDOT Office of Planning

NWGRC representative

TCC Non-Voting Members:

Rome-Floyd Transportation and Trails Planner

FHWA GA Division Administrator

Rome Floyd Chamber representative

